



North Dakota Gathering System

Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: November 3rd, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-751-3401	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Environmental Inspector	Troy Portnoff	Aspen Environmental		
Brief Description of Week's Activities				
Worked on fencing repairs and erosion control devices on ROW. Too wet to finish the re-seeding.				
Brief Description of Next Week's Activities				
Final cleanup and re-seeding to resume on Monday – weather pending. Continue working on tree/shrub replacement plan with consultant the NRCS.				
Mainline Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Rough Clean-up	0 ft	0%	494,303 ft	100%
Final Clean-up		0%		95%
Re-Seeding		0%		55%
Belfield Lateral Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Rough Clean-up	0 ft	0%	19,296 lf	100%
Final Clean-up			19,296 ft	100%
Re-Seeding				90%
Project Site Safety				
Continue conducting daily JSAs when working in the field.				
Signatory			Date	
Darren Snow			11/3/13	



North Dakota Gathering System

Weekly Construction Progress Report

Case #:PU-10-218

Project: BakkenLink Pipeline

Week Ending: October 27, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-751-3401	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Environmental Inspector	Belinda Sonnamaker	Aspen Environmental		

Brief Description of Week's Activities

Not much work completed due to ROW being wet. ROW was surveyed to monitor stormwater controls.

Brief Description of Next Week's Activities

Final cleanup and re-seeding to continue --- pending weather. Working on tree/shrub replacement plan with consultant and consultations with the NRCS about tree/shrub mitigation plan.

Mainline Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Rough Clean-up	0 ft	0%	494,303 ft	100%
Final Clean-up		0%		95%
Re-Seeding		0%		55%

Belfield Lateral Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Rough Clean-up	0 ft	0%	19,296 lf	100%
Final Clean-up			19,296 ft	100%
Re-Seeding				90%

Project Site Safety

Continue conducting daily JSAs when working in the field.

Signatory	Date
Darren Snow	10/27/13