



North Dakota Gathering System

Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: November 10th, 2013

| Title | Name | Company | Office Phone | Cell Phone |
|---|----------------|---------------------|----------------|------------------|
| Project Director | Darren Snow | BakkenLink | 701-751-3401 | 701-204-1619 |
| Mainline Contractor | Torsten Leines | Alpha Oil & Gas | 701-842-2855 | 612-916-8417 |
| Environmental Inspector | Troy Portnoff | Aspen Environmental | | |
| Brief Description of Week's Activities | | | | |
| Worked on fencing repairs and erosion control devices on ROW. Worked on drill reseeding of ROW and final cleanup. | | | | |
| Brief Description of Next Week's Activities | | | | |
| Weather Pending – finish up re-seeding and fencing repairs. Continue to work on Tree/Shrub plan with Consultant and NRCS. | | | | |
| Mainline Construction | | | | |
| Description | Week Complete | % Week Complete | Total Complete | % Total Complete |
| Rough Clean-up | 0 ft | 0% | 494,303 ft | 100% |
| Final Clean-up | | 2.5% | | 97.5% |
| Re-Seeding | | 35% | | 90% |
| Belfield Lateral Construction | | | | |
| Description | Week Complete | % Week Complete | Total Complete | % Total Complete |
| Rough Clean-up | 0 ft | 0% | 19,296 lf | 100% |
| Final Clean-up | | | 19,296 ft | 100% |
| Re-Seeding | | 5% | | 95% |
| Project Site Safety | | | | |
| Continue conducting daily JSAs when working in the field. | | | | |
| Signatory | | | Date | |
| Darren Snow | | | 11/10/13 | |