



North Dakota Gathering System

Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: December 9th, 2013

| Title | Name | Company | Office Phone | Cell Phone |
|-------------------------|----------------|---------------------|--------------|--------------|
| Project Director | Darren Snow | BakkenLink | 701-751-3401 | 701-204-1619 |
| Mainline Contractor | Torsten Leines | Alpha Oil & Gas | 701-842-2855 | 612-916-8417 |
| Environmental Inspector | Troy Portnoff | Aspen Environmental | | |

Brief Description of Week's Activities

Not much work on the ROW this week due to the extremely cold temps. All of the ROW has been cleaned up. Working with landowners and the NRCS on tree & shrub mitigation plan.

Brief Description of Next Week's Activities

Not much physical work on the ROW. Continue to work with landowners on the tree/shrub mitigation plan.

Mainline Construction

| Description | Week Complete | % Week Complete | Total Complete | % Total Complete |
|----------------|---------------|-----------------|----------------|------------------|
| Rough Clean-up | 0 ft | 0% | 494,303 ft | 100% |
| Final Clean-up | | 0% | | 100% |
| Re-Seeding | | 0% | | 100% |

Belfield Lateral Construction

| Description | Week Complete | % Week Complete | Total Complete | % Total Complete |
|----------------|---------------|-----------------|----------------|------------------|
| Rough Clean-up | 0 ft | 0% | 19,296 lf | 100% |
| Final Clean-up | | | 19,296 ft | 100% |
| Re-Seeding | | 0% | | 100% |

Project Site Safety

Continue conducting daily JSAs when working in the field. Extreme cold weather working conditions.

| Signatory | Date |
|-------------|---------|
| Darren Snow | 12/9/13 |