

Weekly Construction Progress Report



Hiland Operating 8" Natural Gas Liquids Pipeline

Week of: November 16, 2012

Case No. PU-10-554

	Name	Company	Office	Cell
Project Manager	Mike Higgins	Hiland Partners	(580) 616-2023	(580) 603-2598
Chief Inspector	Jason Pottridge	Renegade Gas Services	(701) 774 -2346	(501) 253-7766

Brief Description of Weekly Activities:

- Continue Project.....Continue making One-Calls, Temporary gates, "goalpost" construction, construction staking, Top Soil removal, ROW prep., "Potholing" utility crossings, and stringing. Contactor began welding bore and main pipe.

Specific Activity on Project

Description	% Complete	Description	% Complete
ROW	40%		
Top Soil, Removal	40%		
Stringing - Main	38%		
Stringing - River Bore	95%		
Welding - Main	35%		
Welding - River Bore	70%		
Construction Staking.	75%		
Install and Backfill - Main	2%		

Significant Work Activity for next Week:

Continue ROW, Top Soil Removal, Stringing Pipe, Welding Pipe, Utility Locates, Construction Staking and River Bore

Comments:

Name	Date
Mike Higgins	11/16/2012