

# Weekly Construction Progress Report



Hiland Operating 8" Natural Gas Liquids Pipeline  
 Week of: December 14, 2012

Case No. PU-10-554

	Name	Company	Office	Cell
Project Manager	Mike Higgins	Hiland Partners	(580) 616-2023	(580) 603-2598
Chief Inspector	Jason Pottridge	Renegade Gas Services	(701) 774 -2346	(501) 253-7766

**Brief Description of Weekly Activities:**

• Continue Project....Continue making One-Calls, Temporary gates, "goalpost" construction, construction staking, Top Soil removal, ROW prep., "Potholing" utility crossings, and stringing. Contactor continued welding bore and main pipe.

**Specific Activity on Project**

Description	% Complete	Description	% Complete
ROW	75%		
Top Soil, Removal	75%		
Stringing - Main	68%		
Stringing - River Bore	98%		
Welding - Main	58%		
Welding - River Bore	90%		
Construction Staking.	98%		
Install and Backfill - Main	52%		
Road/Utility crossing bores 0+00 to 255+00	85%		

**Significant Work Activity for next Week:**

Continue ROW, Top Soil Removal, Stringing and welding pipe, Utility Locates, Construction Staking and River Bore welding  
 Installing pipe and backfilling, preliminary reclamation

**Comments:**

Name	Date
Mike Higgins	12/14/2012