

# Weekly Construction Progress Report



Hiland Operating 8" Natural Gas Liquids Pipeline

Week of: December 21, 2012

Case No. PU-10-554

	Name	Company	Office	Cell
Project Manager	Mike Higgins	Hiland Partners	(580) 616-2023	(580) 603-2598
Chief Inspector	Jason Pottridge	Renegade Gas Services	(701) 774 -2346	(501) 253-7766

### Brief Description of Weekly Activities:

• Continue Project.....Continue making One-Calls, Temporary gates, "goalpost" construction, construction staking, ROW prep  
 Top Soil removal, "Potholing" utility crossings, excavating and stringing. Contactor continued welding and bending main pipe.

### Specific Activity on Project

Description	% Complete	Description	% Complete
ROW	75%		
Top Soil, Removal	75%		
Stringing - Main	75%		
Stringing - River Bore	98%		
Welding - Main	75%		
Welding - River Bore	90%		
Construction Staking	98%		
Install and Backfill - Main	75%		
Road/Utility crossing bores 0+00 to 468+43	85%		

### Significant Work Activity for next Week:

Continue ROW, Top Soil Removal, Stringing and welding pipe, Utility Locates, excavation  
 Installing pipe and backfilling,

### Comments:

Name	Date
Mike Higgins	12/21/2012