

Weekly Construction Progress Report



Hiland Operating 8" Natural Gas Liquids Pipeline

Week of: January 25, 2013

Case No. PU-10-554

	Name	Company	Office	Cell
Project Manager	Mike Higgins	Hiland Partners	(580) 616-2023	(580) 603-2598
Chief Inspector	Jason Pottridge	Renegade Gas Services	(701) 774 -2346	(501) 253-7766

Brief Description of Weekly Activities:

- West side of River...Continue making One-Calls, Temporary gates, "goalpost" construction, ROW prep "Potholing" utility crossings, and stringing. Contactor continued welding and bending main pipe and beginning to trench

Specific Activity on Project

Description	% Complete	Description	% Complete
ROW	98%		
Top Soil, Removal	98%		
Stringing - Main	95%		
Stringing - River Bore	98%		
Welding - Main	95%		
Welding - River Bore	90%		
Construction Staking	98%		
Install and Backfill - Main	75%		
Road/Utility crossing bores 0+00 to 671+12	55%		

Significant Work Activity for next Week:

Continue ROW, Top Soil Removal, Stringing and welding pipe, Utility Locates, excavation, Installing pipe and backfilling.

Comments:

Name	Date
Mike Higgins	1/25/2013

Weekly Construction Progress Report



Hiland Operating 8" Natural Gas Liquids Pipeline
 Week of: January 18, 2013

Case No. PU-10-554

	Name	Company	Office	Cell
Project Manager	Mike Higgins	Hiland Partners	(580) 616-2023	(580) 603-2598
Chief Inspector	Jason Pottridge	Renegade Gas Services	(701) 774 -2346	(501) 253-7766

Brief Description of Weekly Activities:

• West side of River...Continue making One-Calls, Temporary gates, "goalpost" construction, construction staking, ROW prep Top Soil removal, "Potholing" utility crossings, and stringing. Contactor continued welding and bending main pipe.

Specific Activity on Project

Description	% Complete	Description	% Complete
ROW	98%		
Top Soil, Removal	98%		
Stringing - Main	95%		
Stringing - River Bore	98%		
Welding - Main	75%		
Welding - River Bore	90%		
Construction Staking.	98%		
Install and Backfill - Main	75%		
Road/Utility crossing bores 0+00 to 671+12	50%		

Significant Work Activity for next Week:

Continue ROW, Top Soil Removal, Stringing and welding pipe, Utility Locates, excavation, Installing pipe and backfilling.

Comments:

Name	Date
Mike Higgins	1/18/2013