

Weekly Construction Progress Report



Hiland Operating 8" Natural Gas Liquids Pipeline

Week of: February 8, 2013

Case No. PU-10-554

	Name	Company	Office	Cell
Project Manager	Mike Higgins	Hiland Partners	(580) 616-2023	(580) 603-2598
Chief Inspector	Jason Pottridge	Renegade Gas Services	(701) 774 -2346	(501) 253-7766

Brief Description of Weekly Activities:

• West side of River...Continue making One-Calls, Temporary gates, "goalpost" construction, "Potholing" and utility crossings
 Contactor continued welding, engineered bends, utility & road bores, trenching, backfilling, lowering in, and began reclamation

Specific Activity on Project

Description	% Complete	Description	% Complete
ROW	98%		
Top Soil, Removal	98%		
Stringing - Main	98%		
Stringing - River Bore	98%		
Welding - Main	97%		
Welding - River Bore	90%		
Construction Staking.	98%		
Install and Backfill - Main	91%		
Road/Utility crossing bores 0+00 to 671+12	80%		
Reclamation - preliminary regrading	1%		
Reclamation - preliminary site cleanup	1%		

Significant Work Activity for next Week:

Continue Stringing, bending and welding pipe, Utility Locates, excavation, Installing pipe, bores and backfilling. Begin reclamation work; preliminary regrading and cleanup

Comments:

--

Name	Date
Mike Higgins	2/8/2013