


|  |   |
|--|---|
| <b>Weekly Construction Progress Report</b> |  |
|--|---|

|  |
|--|
| <b>Watford City Plant Residue Pipeline</b> |
| <b>Week of: January 26, 2011</b>           |

|                           |                 |                       |                 |                |
|---------------------------|-----------------|-----------------------|-----------------|----------------|
| <b>Case No. PU-10-555</b> |                 |                       |                 |                |
|                           | <b>Name</b>     | <b>Company</b>        | <b>Office</b>   | <b>Cell</b>    |
| Project Manager           | Mike Higgins    | Hiland Partners       | (580) 616-2023  | (580) 603-2598 |
| Chief Inspector           | Jason Pottridge | Renegade Gas Services | (701) 774 -2346 | (501) 253-7766 |

|   |
|---|
| <b>Brief Description of Weekly Activities:</b>  |
| • Continued Project.....Clearing Snow, Making One-Calls, Locating Pipe Lines In Route Via Hydro Vac Method, Removing Top Soil, Stringing Pipe, & Welding. |

|                                     |                   |                    |                   |
|-------------------------------------|-------------------|--------------------|-------------------|
| <b>Specific Activity on Project</b> |                   |                    |                   |
| <b>Description</b>                  | <b>% Complete</b> | <b>Description</b> | <b>% Complete</b> |
| ROW                                 | 60%               |                    |                   |
| Top Soil, Removal                   | 41%               |                    |                   |
| Stringing                           | 60%               |                    |                   |
| Welding                             | 20%               |                    |                   |
|                                     |                   |                    |                   |
|                                     |                   |                    |                   |
|                                     |                   |                    |                   |
|                                     |                   |                    |                   |
|                                     |                   |                    |                   |
|                                     |                   |                    |                   |
|                                     |                   |                    |                   |

|   |
|---|
| <b>Significant Work Activity for next Week:</b>   |
| Continue ROW, Top Soil Removal, Stringing Pipe, Welding Pipe, Locating Foreign Pipe Lines, Trenching. |

|   |
|---|
| <b>Comments:</b>  |
| Work has not started and will not start on the WBI Lateral until reroute has been approved by the commission. |

|              |             |
|--------------|-------------|
| <b>Name</b>  | <b>Date</b> |
| Mike Higgins | 1/26/2010   |