

# Weekly Construction Progress Report



Watford City Plant Residue Pipeline

Week of: June 1, 2011

Case No. PU-10-555

	Name	Company	Office	Cell
Project Manager	Mike Higgins	Hiland Partners	(580) 616-2023	(580) 603-2598
Chief Inspector	Jason Pottridge	Renegade Gas Services	(701) 774-2346	(501) 253-7766

### Brief Description of Weekly Activities:

• Main section of line is tested and complete and will be put in service early june. 1/2 of WBI lateral is complete. Hope to complete within two weeks if weather cooperates.

### Specific Activity on Project

Description	% Complete	Description	% Complete
ROW	100%		
Top Soil, Removal	100%		
Stringing	100%		
Welding	99%		
Ditching	99%		
Lowering In / Back Fill	99%		

### Significant Work Activity for next Week:

Complete WBI Lateral

### Comments:

Name	Date
Mike Higgins	6/1/011