

	ROONEY ENGINEERING, INC. Engineering for the Energy Industry			
Weekly Construction Progress Report Case Number PU-10-564				
Enbridge Pipelines (North Dakota) LLC				
Week of: October 4th, 2010				
Case No. PU-07-791				
	Name	Company	Office	Cell
Supervising Project Manager	Paul Giron	Rooney Engineering	303-705-9336	720-300-7285
Enbridge Manager	Bruce Homeniuk	Enbridge	701-857-0839	701-240-9097
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:
Berthold Station <ul style="list-style-type: none"> On Wednesday October 6th, the civil contractor began general grading and survey work on the east side LACT area. Civil construction completed initial work on south containment berm. They began civil work on the north containment area, which includes general grading and concrete foundations. Mechanical contractor is 90% complete on decommissioning of existing facilities. Electrical Contractor worked on wiring the new switchboard to the control building

Specific Activity on Project – BERTHOLD STATION	
Description	% Complete
Berthold Station	
Civil	30%
Mechanical	25%
Electrical	10%
Clean-up	0%
Proposed In-Service Date	November 24 th , 2010

Specific Activity on Project – BERTHOLD STATION LACT SITE	
Description	% Complete
Berthold Station	
Civil	3%
Mechanical	0%
Electrical	0%
Clean-up	0%
Proposed In-Service Date	December 23rd, 2010

PU-10-564 Filed: 10/8/2010 Pages: 2
 Enbridge Pipeline - Berthold Station - Weekly Report
 for week of Oct. 4, 2010

Enbridge Pipelines (North Dakota) LLC

Significant Work Activity for next week:

Berthold Station

- Continue civil construction north end of Berthold Station
- Continue general grading work on the north containment berm and LACT site
- Begin concrete work in the north containment area
- Continue mechanical fabrication and decommissioning of existing facilities in Berthold Station.
- Electrical to continue installation of underground cable/conduit
- Mechanical contractor to begin below ground construction on the south berm area next week.

Comments:**Name**

Paul Giron

Date

October 8th, 2010

