


|   |  |                    |               |              |
|---|--|--------------------|---------------|--------------|
|          | <b>ROONEY ENGINEERING, INC.</b><br>Engineering for the Energy Industry |                    |               |              |
| <b>Weekly Construction Progress Report</b><br><b>Case Number PU-10-564 &amp; PU10-130</b> |  |                    |               |              |
| <b>Enbridge Pipelines (North Dakota) LLC</b>  |  |                    |               |              |
| <b>Week of: October 18th, 2010</b>  |  |                    |               |              |
|   | <b>Name</b>  | <b>Company</b>     | <b>Office</b> | <b>Cell</b>  |
| <b>Supervising Project Manager</b>  | Paul Giron   | Rooney Engineering | 303-705-9336  | 720-300-7285 |
| <b>Enbridge Manager</b>   | Bruce Homeniuk   | Enbridge           | 701-857-0839  | 701-240-9097 |
| <b>Supervisor - Construction Services:</b>  | Trent Mattick  | Enbridge           | 701-857-0803  | 701-721-3356 |

|  |
|--|
| <b>Brief Description of Weekly Activities:</b>   |
| <b>Berthold Station</b>  |
| <ul style="list-style-type: none"> <li>• Civil contractor continued general grading on the east side LACT area.</li> <li>• Civil contractor continued to install foundation supports in our north containment area.</li> <li>• Mechanical contractor has continued to install all below grade piping in the south containment berm area.</li> <li>• Electrical Contractor has begun installing below grade conduit/cable in the south containment area.</li> </ul> |

| <b>Specific Activity on Project – BERTHOLD STATION</b> |                                  |
|--|----------------------------------|
| <b>Description</b>                                     | <b>% Complete</b>                |
| <b>Berthold Station</b>                                |                                  |
| Civil  | 50%                              |
| Mechanical   | 40%                              |
| Electrical   | 30%                              |
| Clean-up   | 0%                               |
| Proposed In-Service Date                               | November 24 <sup>th</sup> , 2010 |

| <b>Specific Activity on Project – BERTHOLD STATION LACT SITE</b> |                     |
|--|---------------------|
| <b>Description</b>   | <b>% Complete</b>   |
| <b>Berthold Station</b>  |                     |
| Civil  | 20%                 |
| Mechanical   | 0%                  |
| Electrical   | 0%                  |
| Clean-up   | 0%                  |
| Proposed In-Service Date   | December 23rd, 2010 |

|   |
|---|
| <b>Significant Work Activity for next week:</b> |
| <b>Berthold Station</b>                         |

- Civil contractor will be installing pump foundations starting next week
- Mechanical contractor will continue to install piping in the south containment area and will move to the north containment area later next week.
- Electrical contractor will continue to install conduit on the south containment area.
- Civil contractor will continue grading on LACT area and will begin work on 296<sup>th</sup> road upgrades.

**Comments:**

| Name       | Date               |
|------------|--------------------|
| Paul Giron | October 22th, 2010 |

