

	ROONEY ENGINEERING, INC. Engineering for the Energy Industry		Enbridge Pipelines (North Dakota) LLC Week of: November 8th, 2010	
Weekly Construction Progress Report Case Number PU-10-564 & PU10-130				
	Name	Company	Office	Cell
Supervising Project Manager	Paul Giron	Rooney Engineering	303-705-9336	720-300-7285
Enbridge Manager	Bruce Homeniuk	Enbridge	701-857-0839	701-240-9097
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Berthold Station

- Mechanical contractor has continued to work on installing pipe in the north containment area.
- Civil contractor has finished all concrete work and is working on finishing up the truck unloading area
- Electrical contractor has been installing cable in the south containment area

Specific Activity on Project – BERTHOLD STATION

Description	% Complete
Berthold Station	
Civil	85%
Mechanical	70%
Electrical	60%
Clean-up	0%
Proposed In-Service Date	December 5th, 2010 (was November 24 th , 2010)

Specific Activity on Project – BERTHOLD STATION LACT SITE

Description	% Complete
Berthold Station	
Civil	85%
Mechanical	0%

Electrical	0%
Clean-up	0%
Proposed In-Service Date	December 23rd, 2010

Significant Work Activity for next week:

Berthold Station

- Mechanical contractor will work on finishing up installing our pipe and pumps in the north containment area
- Civil contractor will finish backfilling the south containment area and finish 296th road modifications
- Electrical contractor will finish laying cable in the south containment area and begin work in the north containment area. They will also be working on installing MCC and VFDs.

Comments:

Name	Date
Paul Giron	November 12th, 2010

