

	ROONEY ENGINEERING, INC. Engineering for the Energy Industry		Enbridge Pipelines (North Dakota) LLC Week of: December 13th, 2010	
Weekly Construction Progress Report Case Number PU-10-564 & PU10-130				
</				

Brief Description of Weekly Activities:

Berthold Station

- Mechanical contractor has continued to install pipe and drain lines in our north containment headers inside the station.
- Mechanical contractor has finished installing pipe in the south containment area inside the station.
- Mechanical contractors have finished installing and hydrotesting the piping in the LACT containment area.
- Electrical contractor has completed their electrical work in the LACT area besides some small wiring connections
- Electrical contractor has been running cable in the south containment areas
- Civil contractor is backfilling as necessary

Specific Activity on Project – BERTHOLD STATION

Description	% Complete
Berthold Station	
Civil	90%
Mechanical	80%
Electrical	75%
Clean-up	0%
Proposed In-Service Date	<u>January 17th, 2010</u>

Specific Activity on Project – BERTHOLD STATION LACT SITE

Description	% Complete
Berthold Station	
Civil	90%
Mechanical	100%

Electrical	95%
Clean-up	80%
Proposed In-Service Date	December 23rd, 2010

Significant Work Activity for next week:

Berthold Station

- Mechanical contractor will finalize all pipe installation work and prepare for final hydrotest work
- Electrical contractor will continue to run cable in the north containment area and finalize work in the south containment area
- Civil contractor will backfill as necessary

Comments:

Name	Date
Paul Giron	December 17th, 2010

