

	ROONEY ENGINEERING, INC. Engineering for the Energy Industry			
Weekly Construction Progress Report Case Number PU-10-564 & PU10-130				
Enbridge Pipelines (North Dakota) LLC				
Week of: January 10th, 2011				
	Name	Company	Office	Cell
Supervising Project Manager	Paul Giron	Rooney Engineering	303-705-9336	720-300-7285
Enbridge Manager	Bruce Homeniuk	Enbridge	701-857-0839	701-240-9097
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:
Berthold Station
<ul style="list-style-type: none"> • Mechanical contractor has finished installing and hydrotesting all pipe • Electrical contractor has completed wiring all devices in the south and north containment areas • Civil contractor has backfilled a majority of areas where mechanical and electrical construction has been completed. • All contractors are preparing for commissioning activities that will begin next week.

Specific Activity on Project – BERTHOLD STATION	
Description	% Complete
Berthold Station	
Civil	92%
Mechanical	90%
Electrical	87%
Clean-up	0%
Proposed In-Service Date	<u>January 26th, 2011</u>

Specific Activity on Project – BERTHOLD STATION LACT SITE	
Description	% Complete
Berthold Station	
Civil	100%
Mechanical	100%

Electrical	98%
Clean-up	95%
Proposed In-Service Date	<u>February 7th, 2011</u>

Significant Work Activity for next week:

Berthold Station

- Electrical contractor will work on terminating all devices and wiring.
- Commissioning of the station will begin January 17th. The work is planned to continue for 1.5 weeks.
- Commissioning of the LACT area will be later in February.

Comments:

Name	Date
Paul Giron	January 14th, 2011

