

	ROONEY ENGINEERING, INC. Engineering for the Energy Industry			
	Weekly Construction Progress Report Case Number PU-10-564 & PU10-130		Enbridge Pipelines (North Dakota) LLC Week of: February 7th, 2011	
	Name	Company	Office	Cell
Supervising Project Manager	Paul Giron	Rooney Engineering	303-705-9336	720-300-7285
Enbridge Manager	Bruce Homeniuk	Enbridge	701-857-0839	701-240-9097
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities: Berthold Station <ul style="list-style-type: none"> All mechanical work has been completed besides some general site clean up and painting that will be conducted in the spring when weather permits. All electrical work has been completed besides some clean-up activities Civil contractor is finish with all backfill work and will return in the spring to conduct final cleanup and compaction The station has been flooded with oil but won't fully be operational until March 7th, 2011, when oil nominations are planned The LACT piping will be flooded and commissioned as well during the week of March 1st, 2011 (March 7th in-service)

Specific Activity on Project – BERTHOLD STATION	
Description	% Complete
Berthold Station	
Civil	92%
Mechanical	93%
Electrical	95%
Clean-up	10% (Spring Activity)
Proposed In-Service Date	<u>March 7th, 2011</u>

Specific Activity on Project – BERTHOLD STATION LACT SITE	
Description	% Complete
Berthold Station	
Civil	100%
Mechanical	100%

Electrical	98%
Clean-up	95%
Proposed In-Service Date	<u>March 7th, 2011</u>

Significant Work Activity for next week:
Berthold Station
<ul style="list-style-type: none"> General small commissioning activities will be going on until the first week of March when the station will be operational.

Comments:

Name	Date
Paul Giron	February 10th, 2011

