

|                                                                                   |                                                                               |                                       |              |              |
|-----------------------------------------------------------------------------------|-------------------------------------------------------------------------------|---------------------------------------|--------------|--------------|
|  | <b>ROONEY ENGINEERING,<br/>INC.</b><br>Engineering for the Energy<br>Industry |                                       |              |              |
| <b>Weekly Construction Progress Report</b><br>Case Number PU-10-564 & PU10-130    |                                                                               |                                       |              |              |
|                                                                                   |                                                                               | Enbridge Pipelines (North Dakota) LLC |              |              |
|                                                                                   |                                                                               | Week of: February 21st, 2011          |              |              |
|                                                                                   |                                                                               |                                       |              |              |
|                                                                                   | Name                                                                          | Company                               | Office       | Cell         |
| Supervising Project Manager                                                       | Paul Giron                                                                    | Rooney Engineering                    | 303-705-9336 | 720-300-7285 |
| Enbridge Manager                                                                  | Bruce Homeniuk                                                                | Enbridge                              | 701-857-0839 | 701-240-9097 |
| Supervisor - Construction Services:                                               | Trent Mattick                                                                 | Enbridge                              | 701-857-0803 | 701-721-3356 |

| Brief Description of Weekly Activities:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |  |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|
| <b>Berthold Station</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |  |
| <ul style="list-style-type: none"> <li>All mechanical work has been completed besides some general site clean up and painting that will be conducted in the spring when weather permits.</li> <li>All electrical work has been completed besides some clean-up activities</li> <li>Civil contractor is finish with all backfill work and will return in the spring to conduct final cleanup and compaction</li> <li>The station has been flooded with oil but won't fully be operational until March 7<sup>th</sup>, 2011, when oil nominations are planned</li> <li>The LACT piping will be flooded and commissioned as well during the week of March 1st, 2011 (March 7<sup>th</sup> in-service)</li> </ul> |  |

| Specific Activity on Project – BERTHOLD STATION |                               |
|-------------------------------------------------|-------------------------------|
| Description                                     | % Complete                    |
| <b>Berthold Station</b>                         |                               |
| Civil                                           | 92%                           |
| Mechanical                                      | 93%                           |
| Electrical                                      | 95%                           |
| Clean-up                                        | 10% (Spring Activity)         |
| Proposed In-Service Date                        | <b><u>March 7th, 2011</u></b> |

| Specific Activity on Project – BERTHOLD STATION LACT SITE |            |
|-----------------------------------------------------------|------------|
| Description                                               | % Complete |
| <b>Berthold Station</b>                                   |            |
| Civil                                                     | 100%       |
| Mechanical                                                | 100%       |

|                          |                                          |
|--------------------------|------------------------------------------|
| Electrical               | 98%                                      |
| Clean-up                 | 95%                                      |
| Proposed In-Service Date | <b><u>March 7<sup>th</sup>, 2011</u></b> |

**Significant Work Activity for next week:**

**Berthold Station**

- General small commissioning activities will be going on until the first week of March when the station will be operational.

**Comments:**

|            |                     |
|------------|---------------------|
| Name       | Date                |
| Paul Giron | February 25th, 2011 |

