

	ROONEY ENGINEERING, INC. Engineering for the Energy Industry			
	Weekly Construction Progress Report Case Number PU-10-564 & PU10-130			
			Enbridge Pipelines (North Dakota) LLC Week of: March 21st, 2011	
	Name	Company	Office	Cell
Supervising Project Manager	Paul Giron	Rooney Engineering	303-705-9336	720-300-7285
Enbridge Manager	Bruce Homeniuk	Enbridge	701-857-0839	701-240-9097
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Berthold Station

- All work has been completed besides some general soil compaction and painting that needs to be completed in the spring.
- Since some of the LACT lease owners won't have their LACT commissioned until the end of March our new in service date for the Station and the LACT will be April 1st.

Specific Activity on Project – BERTHOLD STATION	
Description	% Complete
Berthold Station	
Civil	92%
Mechanical	93%
Electrical	95%
Clean-up	10% (Spring Activity)
Proposed In-Service Date	<u>April 1st, 2011</u>

Specific Activity on Project – BERTHOLD STATION LACT SITE	
Description	% Complete
Berthold Station	
Civil	100%
Mechanical	100%

Electrical	98%
Clean-up	95%
Proposed In-Service Date	<u>April 1st, 2011</u>

Significant Work Activity for next week:

Berthold Station

- General small commissioning activities will be going on until the first week of April when the station will be operational.

Comments:

Name	Date
Paul Giron	March 25th, 2011

