

	<b>ROONEY ENGINEERING, INC.</b> Engineering for the Energy Industry			
<b>Weekly Construction Progress Report</b> <b>Case Number PU-10-564 &amp; PU10-130</b>				
<b>Enbridge Pipelines (North Dakota) LLC</b>				
<b>Week of: March 28th 2011</b>				
	<b>Name</b>	<b>Company</b>	<b>Office</b>	<b>Cell</b>
<b>Supervising Project Manager</b>	Paul Giron	Rooney Engineering	303-705-9336	720-300-7285
<b>Enbridge Manager</b>	Bruce Homeniuk	Enbridge	701-857-0839	701-240-9097
<b>Supervisor - Construction Services:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356

<b>Brief Description of Weekly Activities:</b>
<b>Berthold Station</b>
<ul style="list-style-type: none"> <li>All work has been completed besides some general soil compaction and painting that needs to be completed in the spring.</li> <li>Since some of the LACT lease owners are still working on their lot sites the new official operational dates is <b><u>MAY 2nd</u></b>.</li> </ul>

<b>Specific Activity on Project – BERTHOLD STATION</b>	
<b>Description</b>	<b>% Complete</b>
<b>Berthold Station</b>	
Civil	92%
Mechanical	93%
Electrical	95%
Clean-up	10% (Spring Activity)
Proposed In-Service Date	<b><u>May 2nd, 2011</u></b>

<b>Specific Activity on Project – BERTHOLD STATION LACT SITE</b>	
<b>Description</b>	<b>% Complete</b>
<b>Berthold Station</b>	
Civil	100%
Mechanical	100%

Electrical	98%
Clean-up	95%
Proposed In-Service Date	<b><u>May 2nd, 2011</u></b>

**Significant Work Activity for next week:**  
**Berthold Station**

- General small commissioning activities will be going on until the first week of April when the station will be operational.

**Comments:**

Name	Date
Paul Giron	April 1st, 2011

