


|   |   |                    |   |              |
|---|---|--------------------|---|--------------|
|  | <b>ROONEY ENGINEERING, INC.</b><br>Engineering for the Energy Industry                    |                    |   |              |
|   | <b>Weekly Construction Progress Report</b><br><b>Case Number PU-10-564 &amp; PU10-130</b> |                    | <b>Enbridge Pipelines (North Dakota) LLC</b><br><b>Week of: May 16<sup>th</sup>, 2011</b> |              |
|   | <b>Name</b>   | <b>Company</b>     | <b>Office</b>   | <b>Cell</b>  |
| <b>Supervising Project Manager</b>  | Paul Giron  | Rooney Engineering | 303-705-9336  | 720-300-7285 |
| <b>Enbridge Manager</b>   | Bruce Homeniuk  | Enbridge           | 701-857-0839  | 701-240-9097 |
| <b>Supervisor - Construction Services:</b>  | Keith Voigt   | Enbridge           | 701-857-0831  | 701-720-0265 |

|   |
|---|
| <b>Brief Description of Weekly Activities:</b><br><b>Berthold Station</b> <ul style="list-style-type: none"> <li>• Currently the station and the LACT are operational</li> <li>• Our scheduled spring time civil work has begun and will continue for approximately 2 weeks</li> <li>• Painting of the facility will begin after the completion of the civil work.</li> <li>• Draft design work for HWY 2 modifications were completed and detailed design is underway.</li> <li>• Electrical clean up has begun this week</li> </ul> |
|---|

| <b>Specific Activity on Project – BERTHOLD STATION</b> |  |
|--|--|
| <b>Description</b>                                     | <b>% Complete</b>                        |
| <b>Berthold Station</b>                                |  |
| Civil  | 93%                                      |
| Mechanical   | 93%                                      |
| Electrical   | 96%                                      |
| Clean-up   | 10% (Spring Activity)                    |
| Proposed In-Service Date                               | <b><u>May 2nd, 2011 – In Service</u></b> |

| <b>Specific Activity on Project – BERTHOLD STATION LACT SITE</b> |                   |
|--|-------------------|
| <b>Description</b>   | <b>% Complete</b> |
| <b>Berthold Station</b>  |                   |
| Civil  | 100%              |
| Mechanical   | 100%              |

|                          |                                   |
|--------------------------|-----------------------------------|
| Electrical               | 98%                               |
| Clean-up                 | 95%                               |
| Proposed In-Service Date | <u>May 2nd, 2011 – In Service</u> |

|   |
|---|
| <b>Significant Work Activity for next week:</b>   |
| <b>Berthold Station</b> <ul style="list-style-type: none"> <li>• Continue civil grading, clay work and gravel work</li> <li>• Continue electrical and mechanical clean up</li> <li>• Planning for HWY 2 modifications are underway</li> <li>• Painting of site will begin as weather permits</li> </ul> |

|                  |
|------------------|
| <b>Comments:</b> |
|                  |

|             |                |
|-------------|----------------|
| <b>Name</b> | <b>Date</b>    |
| Paul Giron  | May 20th, 2011 |

