

		ROONEY ENGINEERING, INC. Engineering for the Energy Industry		
Weekly Construction Progress Report Case Number PU-10-564 & PU10-130				
Enbridge Pipelines (North Dakota) LLC				
Week of: June 20th, 2011				
	Name	Company	Office	Cell
Supervising Project Manager	Paul Giron	Rooney Engineering	303-705-9336	720-300-7285
Enbridge Manager	Bruce Homeniuk	Enbridge	701-857-0839	701-240-9097
Supervisor - Construction Services:	Keith Voigt	Enbridge	701-857-0831	701-720-0265

Brief Description of Weekly Activities:	
Berthold Station	
<ul style="list-style-type: none"> • Due to extreme weather our civil work has been delayed and is expected to continue for approximately 2-3 weeks once the flooding in the area under control • Currently the station and the LACT are operational • Painting of the facility will begin after the completion of the civil work. • Detailed design of HWY 2 is complete and has been submitted to DOT for approval. 	

Specific Activity on Project – BERTHOLD STATION	
Description	% Complete
Berthold Station	
Civil	95%
Mechanical	96%
Electrical	97%
Clean-up	20% (Spring Activity)
Proposed In-Service Date	<u>May 2nd, 2011 – In Service</u>

Specific Activity on Project – BERTHOLD STATION LACT SITE	
Description	% Complete
Berthold Station	
Civil	100%
Mechanical	100%

Electrical	98%
Clean-up	95%
Proposed In-Service Date	<u>May 2nd, 2011 – In Service</u>

Significant Work Activity for next week:
Berthold Station
<ul style="list-style-type: none"> • Continue civil grading, clay work and gravel work • Continue electrical and mechanical clean up • Planning for HWY 2 modifications are underway • Painting of site will begin as weather permits • Installation of bollards will be started, weather permitting

Comments:

Name	Date
Paul Giron	June 24th, 2011

