



Weekly Construction Progress Report

Case #: PU-10-568

Project: Garden Creek Gas Plant

Week Ending: Dec. 05, 2010

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Installed Helical Piles.
 Excavated for vault and other foundations.
 Began excavation preparation for west compressor foundation.
 Continued to tie rebar.
 Snow removal from site.

Significant Work Activity for Next Week

Continue to install Helical Piles.
 Pour vault concrete bottom.
 Install rebar for foundations.
 Excavate for compressor foundations.

Project Site Safety

Nothing to report

Comments

Weather was cold with some snow last week.

Signatory	Date
Russ Clark	12/7/10