



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Weekly Construction Progress Report

Case #: PU-10-568

Project: Garden Creek Gas Plant

Week Ending: Dec. 19, 2010

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities
Installed Helical Piles. Cut Helical Piles to elevation and weld on caps. Pour vault walls. Install forms and rebar for foundations Excavate and start fill of frost resistant material for compressor foundations. Snow removal from site.

Significant Work Activity for Next Week
Install rebar and forms for foundations. Pour foundations. Continue fill of frost resistant material for compressor foundations. Snow removal from site. Plans are for construction to be down from 12/23/10 until 1/4/11 for Christmas vacation.

Project Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	60%	Final Site Cleanup	0%
Plant Foundations	1%	Building	0%
Equipment	0%	Plant Electrical Power	0%
Mechanical	0%	Instrumentation	0%

Project Site Safety
Nothing to report

Comments
Have moved to a 7 day 12 hour shift for the week to catch up prior to Christmas. On 12/21/10, the site will shut down until after Christmas due to resent heavy snow fall.

Signatory	Date
Russ Clark	12/21/10