



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONECK PARTNERS, L.P.

Weekly Construction Progress Report

Case #: PU-10-568
Project: Garden Creek Gas Plant
Week Ending: Jan. 09, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Re-mobilize construction forces from Holidays. Work started 1/4/11.
 Snow removal from site.
 Prepared several foundations for pouring
 Installed frost-free material and compacted in compressor areas.
 Stripped outside forms on drain vault.
 Installed heater under Linde trailer to thaw out plumbing.
 Install rebar and forms on additional foundations as planned.

Significant Work Activity for Next Week

Scheduled to pour concrete this week.
 Scheduled to complete frost free fill and compaction at compressor area.
 Continue installing rebar & forms as planned.
 Re-mobilize helical pier subcontractor.
 Install Helical piers in Area 55 & PDC Bldg.
 Weld caps on piers as planned.

Project Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	65%	Final Site Cleanup	0%
Plant Foundations	2%	Building	0%
Equipment	0%	Plant Electrical Power	0%
Mechanical	0%	Instrumentation	0%

Project Site Safety

Nothing to report



**BEAR PAW
ENERGY, LLC**

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Comments
Construction employees are working 7 days per week, 10 hours per day to regain schedule time lost.

Signatory	Date
Russ Clark	12/28/10