



Weekly Construction Progress Report

Case #: PU-10-568
Project: Garden Creek Gas Plant
Week Ending: Jan. 16, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Snow removal has continued.
Pile installation continued including caps and plates.
Plant foundation continued including tying rebar, erecting forms, and pouring concrete.
Began mobilizing the heavy lift crane.
Continued work on office and break trailers.

Significant Work Activity for Next Week

Snow removal on an as needed basis.
Continue pile installation including caps and plates.
Continue plant foundation include tying rebar, erecting forms, and pouring concrete.
Complete frost free fill at residue compressor area.
Receive large shelter to facilitate residue compressor area foundations.

Project Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	65%	Final Site Cleanup	0%
Plant Foundations	2%	Building	0%
Equipment	0%	Plant Electrical Power	0%
Mechanical	0%	Instrumentation	0%

Project Site Safety

Nothing to report.

Comments

Construction employees are working 7 days per week, 10 hours per day to regain schedule time lost.