



Weekly Construction Progress Report

Case #: PU-10-568
Project: Garden Creek Gas Plant
Week Ending: Jan. 23, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Snow removal effort continued.
 Screw pile installation continued including caps and plates
 Plant foundation continued to include tying rebar, erecting forms, and pouring concrete.
 Began receiving material for large shelter for the Residue Compressor Area.
 Completed frost free fill at Residue Compressor Area.

Significant Work Activity for Next Week


Snow removal on an as-needed basis.
 Continue pile installation including caps and plates.
 Continue plant foundation including tying rebar, erecting forms, and pouring concrete.
 Erect large shelter to facilitate completing Residue Compressor Area foundations by March 1, 2011.
 Erect five hoop style buildings.
 Complete subcontractor office trailer set-up.
 Begin receiving steel.

Project Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	67%	Final Site Cleanup	0%
Plant Foundations	4%	Building	0%
Equipment	0%	Plant Electrical Power	0%
Mechanical	0%	Instrumentation	0%

Project Site Safety

A crew will come in early each work day to clear snow on 121st AVE NW to maintain drivable road conditions.



**BEAR PAW
ENERGY, LLC**

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Comments
The Construction forces are working 7 days per week, 10 hours per day to regain schedule time lost.

Signatory	Date
Russ Clark	01/25/11