

# BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

## Weekly Construction Progress Report

Case #: PU-10-568

Project: Garden Creek Gas Plant

Week Ending: Jan. 30, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

### Brief Description of Week's Activities


Snow removal as necessary.  
 Pile installation continued to include welding of caps.  
 Plant foundation installation continued tying rebar, erecting forms, and pouring concrete.  
 Began installing temporary shelter for the Residue Compressor Area.  
 Began building Quonset huts.  
 Began receiving structural steel.  
 Completed WestCon's office trailer set-up.

### Significant Work Activity for Next Week

Continue snow removal effort.  
 Continue pile effort to include welding of caps.  
 Continue plant foundation installation include tying rebar, erecting forms, and pouring concrete.  
 Complete installation of temporary shelter for installing Residue Compressor Area foundations by March 1, 2011.  
 Continue construction of Quonset huts.  
 Continue receiving steel.  
 Begin receiving equipment.

### Project Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	67%	Final Site Cleanup	0%
Plant Foundations	7%	Building	0%
Equipment	0%	Plant Electrical Power	0%
Mechanical	0%	Instrumentation	0%



**BEAR PAW  
ENERGY, LLC**

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

**Project Site Safety**

A crew will come in early each work day to clear snow on 121<sup>st</sup> AVE NW to maintain drivable road conditions.

**Comments**

The Construction forces are working 7 days per week, 10 hours per day to regain schedule time lost.

**Signatory**

Russ Clark

**Date**

01/31/11