

**BEAR PAW
ENERGY, LLC**

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Weekly Construction Progress Report

Case #: PU-10-568
Project: Garden Creek Gas Plant
Week Ending: Feb. 06, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Snow removal as needed.
 Screw pile installation for Phase 1 was complete. Piling subcontractor demobilized on February 5 and will remobilize on March 1 to install Phase 2 of piling installation.
 Plant foundation work continued with tying rebar, erecting forms, and pouring concrete.
 Continued erecting large shelter for the Residue Compressor Area.
 Continued erecting Quonset huts.
 Continued receiving structural steel.
 Began receiving and setting process equipment.

Significant Work Activity for Next Week

Continue snow removal as needed.
 Continue plant foundation work including tying rebar, erecting forms, and pouring concrete.
 Complete erection of a large shelter to facilitate completing Residue Compressor Area foundations by March 1, 2011.
 Continue erecting Quonset huts.
 Continue receiving steel and process equipment.
 Begin erecting structural steel.

Project Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	72%	Final Site Cleanup	0%
Plant Foundations	10%	Building	0%
Equipment	0%	Plant Electrical Power	0%
Mechanical	0%	Instrumentation	0%

**BEAR PAW
ENERGY, LLC**

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Project Site Safety

A crew will come in early each work day to clear snow on 121st AVE NW to maintain drivable road conditions.

Comments

The Construction forces are working 7 days per week, 10 hours per day to regain schedule time lost.

Signatory	Date
Russ Clark	02/08/11