



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Weekly Construction Progress Report

Case #: PU-10-568

Project: Garden Creek Gas Plant

Week Ending: Feb. 27, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Plant foundation installations including tying rebar and erecting forms.
 Fabricated and installed underground piping in the compressor area.
 Backfilled foundations after heating backfill material.
 Constructed structural steel and setting process equipment. Six modules were set this week.
 Continued receiving steel and process equipment.

Significant Work Activity for Next Week

Continue snow removal/dewatering as needed.
 Continue plant foundation installation including tying rebar, erecting forms, and pouring concrete.
 Continue backfilling foundations.
 Continue underground pipe fabrication and installation.
 Continue receiving steel and process equipment.
 Continue constructing structural steel and setting equipment.
 Remobilize piling subcontractor and continue piling installation.

Project Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	81%	Final Site Cleanup	0%
Plant Foundations	19%	Building	0%
Equipment	6%	Plant Electrical Power	0%
Mechanical	2%	Instrumentation	0%



**BEAR PAW
ENERGY, LLC**

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Project Site Safety

A crew will come in early each work day to clear snow on 121st AVE NW to maintain drivable road conditions.
Will have Grader and Front End Loader do clearing on Heavy Haul Route (County Roads).

Comments

The Construction forces are working 7 days per week, 10 hours per day to regain schedule time lost.

Signatory

Russ Clark

Date

03/01/11