



## Weekly Construction Progress Report

**Case #: PU-10-568**

**Project: Garden Creek Gas Plant**

**Week Ending: March 20, 2011**

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

### Brief Description of Week's Activities

Plant foundation continued including tying rebar and building forms.  
Completed pouring the building floor under the tent.  
Continued backfilling foundations after heating backfill material.  
Continued installing structural steel and setting process equipment.  
Connected temporary power to the PDC building and the HVAC was set and operational.  
Continued receiving steel and process equipment.  
Completed welding of pile caps on helical piers, contractor was demobilized.  
Began installing pipe in refrigeration unit area.  
Began constructing "pup" pieces for module piping connections.  
Began dismantling large tent.  
Dewatering of site.

### Significant Work Activity for Next Week

Continue snow removal/dewatering effort as needed.  
Continue plant foundation installation including tying rebar, building forms, and pouring concrete.  
Continue backfilling foundations.  
Continue above ground pipe fabrication and installation to include "pup" pieces for module piping.  
Continue receiving steel and process equipment. Receive and set compressors for residue gas.  
Continue installing structural steel, assembling equipment and setting equipment.  
Complete dismantling of large tent in residue compressor area.



# BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Project Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	90%	Final Site Cleanup	0%
Plant Foundations	28%	Building	0%
Equipment	12%	Plant Electrical Power	0%
Mechanical	4%	Instrumentation	0%

Project Site Safety
A crew will come in early each work day to clear snow on 121 <sup>st</sup> AVE NW to maintain drivable road conditions. We will have Grader and Front End Loader do clearing on Heavy Haul Route (County Roads).

Comments
The Construction forces will start working 5 days per week, 10 hours per day as of next week.

Signatory	Date
Russ Clark	3/22/11