



**BEAR PAW
ENERGY, LLC**

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Weekly Construction Progress Report

Case #: PU-10-568

Project: Garden Creek Gas Plant

Week Ending: April 03, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Plant foundation installation continued including tying rebar and building forms. Began excavating for U/G pipe north of Refrigerant Compressor building. Continued installing structural steel and setting process equipment including slug catchers, air coolers, installing plate fin support structure and installing module steel. Continued receiving steel and process equipment. Continued pipe fabrication and installation. Continued installing module piping including "pup" pieces. Began installing pipe in piping rack. Continued underground pipe fabrication. Continued snow removal and dewatering of site as needed. Spread scoria throughout the plant.

Significant Work Activity for Next Week

Continue snow removal/dewatering effort as needed. Continue plant foundation installation including tying rebar, building forms, and pouring concrete. Continue backfilling foundations. Continue aboveground pipe fabrication and installation to include module piping "pup" pieces between modules. Continue receiving structural steel. Continue installing structural steel, assembling, setting and dress out of equipment. Complete plate fin structural steel and setting of plate fins. Mobilize Electrical Subcontractor. Mobilize Scaffolding Subcontractor.



**BEAR PAW
ENERGY, LLC**

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Project Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	14%	Final Site Cleanup	0%
Plant Foundations	35%	Building	0%
Equipment	18%	Plant Electrical Power	0%
Mechanical	7%	Instrumentation	0%

Project Site Safety
The need for snow removal on 121st AVE NW is expected to decrease over time. The grader will be discontinued by the end of April.

Comments
The Construction forces will continue working 5 days per week, 10 hours per day unless weather or schedule deliverables require additional hours.

Signatory	Date
Russ Clark	4/5/11