



**BEAR PAW
ENERGY, LLC**

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Weekly Construction Progress Report

Case #: PU-10-568

Project: Garden Creek Gas Plant

Week Ending: April 10, 2011


Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Continued site dewatering and a significant amount of mud removal.
Continued plant foundation installation including tying rebar and erecting forms focusing on refrigerant compressor blocks and inlet receivers.
Continued excavating for underground pipe north of Refrigerant Compressor building.
Continued installing structural steel, setting process equipment and installing module steel.
Continued receiving structural steel and process equipment.
Continued pipe fabrication and installation including module piping "pup" pieces between modules.
Continued installing pipe in Area 54 pipe rack.
Continued underground pipe fabrication and installation.

Significant Work Activity for Next Week

Continue snow removal/dewatering effort as needed.
Continue plant foundation installation including tying rebar, building forms, and pouring concrete.
Continue aboveground pipe fabrication and installation including module piping "pup" pieces between modules
Continue receiving structural steel, pipe and equipment to support project deliverables.
Continue installing structural steel, assembling equipment, and setting equipment.
Continue the "dress out" of equipment including adding heat trace and insulation material and adding electrical conduit in skid areas.
Complete installation of plate fin structural steel and setting of plate fin heat exchangers.



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF CHECK PARTNERS, L.P.

Project Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	90%	Final Site Cleanup	0%
Plant Foundations	44%	Building	0%
Equipment	21%	Plant Electrical Power	0%
Mechanical	8%	Instrumentation	0%

Project Site Safety
Continue conduction daily safety meetings with all employees. The grader will be discontinued by the end of April.

Comments
The Construction forces will continue working 5 days per week, 10 hours per day unless weather or schedule deliverables require additional hours.

Signatory	Date