



Weekly Construction Progress Report

Case #: PU-10-568

Project: Garden Creek Gas Plant

Week Ending: April 17, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Continued site dewatering and a significant amount of mud removal.
Began excavation for control room/office building. Continued excavation for underground piping.
Continued plant foundation effort to include pouring foundations & pedestals for inlet receivers and setting forms & rebar for the stabilizer compressors.
Test & partial backfill underground piping north of Refrigerant Compressor building.
Installed pipe racks and began installing cable tray supports and cable tray.
Continued receiving steel and process equipment.
Continued underground pipe fabrication and installation.
Continued above ground pipe fabrication and installation including module piping "pup" pieces between modules.
Continue the "dress out" of equipment including adding heat trace and insulation material and adding electrical conduit in skid areas.
Erected a new Quonset hut north of the plant inlet slug catcher.

Significant Work Activity for Next Week

Continue dewatering effort as needed.
Continue plant foundation installation including tying rebar, erecting forms, and pouring concrete.
Continue excavation for control room/office building. Begin tying rebar for the control room building.
Continue above ground pipe fabrication and installation.
Continue receiving steel, pipe and equipment to support project deliverables.
Continue installing structural steel, assembling equipment and setting equipment and "dressing out" of equipment.



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Project Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	90%	Final Site Cleanup	0%
Plant Foundations	45%	Building	0%
Equipment	25%	Plant Electrical Power	0%
Mechanical	10%	Instrumentation	0%

Project Site Safety
Continue conduction of daily safety meetings with all employees. The grader will be discontinued by the end of April.

Comments
The Construction forces will continue working 5 days per week, 10 hours per day unless weather or schedule deliverables require additional hours.

Signatory	Date
Russ Clark	4-19-11