



**BEAR PAW
ENERGY, LLC**

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Weekly Construction Progress Report

Case #: PU-10-568

Project: Garden Creek Gas Plant

Week Ending: May 8, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Recovery from a severe blizzard required a substantial dewatering effort.
Continued excavation for underground piping.
Continued plant foundation installation including tying rebar, erecting forms and pouring concrete. Focused on the control room building and compressor foundations.
Continued installing structural steel.
Continued receiving equipment and materials.
Continued seal welding seams on the hot oil heater.
Continued underground pipe fabrication and installation.
Continued above ground pipe fabrication and installation.
Completed the mobilization of the electrical contractor.
Mobilized building contractor and began erection of the electrical building.

Significant Work Activity for Next Week

Continue plant foundation installation including tying rebar, building forms, and pouring concrete.
Continue foundation installation for control room building.
Continue underground pipe fabrication and installation.
Continue above ground pipe fabrication and installation.
Continue receiving equipment and material to support project deliverables.
Continue installing structural steel, assembling equipment, setting equipment and dressing out of equipment.
Begin grounding equipment and structures.



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONECK PARTNERS, L.P.

Project Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	92%	Final Site Cleanup	0%
Plant Foundations	55%	Building	0%
Equipment	29%	Plant Electrical Power	0%
Mechanical	14%	Instrumentation	0%

Project Site Safety
Continue conduction daily safety meetings with all employees. The project reached 100,000 manhours without a lost time incident. We congratulate Linde and their subcontractors on reaching this milestone.

Comments
The Construction forces will continue working 5 days per week, 10 hours per day unless weather or schedule deliverables require additional hours.

Signatory	Date
Russ Clark	5/10/11