



Weekly Construction Progress Report

Case #: PU-10-568

Project: Garden Creek Gas Plant

Week Ending: May 15, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Severe weather required a substantial dewatering effort.
 Continued excavations for underground piping.
 Continued plant foundation installation including tying rebar, building forms and pouring concrete.
 Continued installing structural steel.
 Continued receiving equipment and materials.
 Continued underground pipe fabrication and installation.
 Continued above ground pipe fabrication and installation.
 Began grounding equipment and supports.
 Continued construction of the hot oil heater.

Significant Work Activity for Next Week

Continue plant foundation installation including tying rebar, building forms, and pouring concrete. Continue foundation installation for control room building.
 Continue underground pipe fabrication and installation.
 Continue above ground pipe fabrication and installation.
 Continue receiving equipment and material to support project deliverables.
 Continue installing structural steel, assembling equipment, setting equipment and dressing out of equipment.
 Continue grounding equipment and supports. Begin installing cable tray.

Project Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	92%	Final Site Cleanup	0%
Plant Foundations	58%	Buildings	1%
Equipment	30%	Plant Electrical Power	2%
Mechanical	16%	Instrumentation	0%



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Project Site Safety
Continue conducting daily safety meetings with all employees.

Comments
The Construction forces will continue working 5 days per week, 10 hours per day unless weather or schedule deliverables require additional hours.

Signatory	Date
Russ Clark	5/17/2011