



Weekly Construction Progress Report

Case #: PU-10-568

Project: Garden Creek Gas Plant

Week Ending: June 26, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities


Continued site dewatering effort.
 Continued plant foundation installation including tying rebar, building forms and pouring concrete.
 Continued installing structural steel.
 Continued receiving equipment and materials.
 Continued above ground pipe fabrication and installation.
 Continued grounding, cable tray, and underground conduit installation.
 Began construction of Control Room building.
 Continued installing junction boxes and panels.

Significant Work Activity for Next Week

Continue plant foundation installation including tying rebar, building forms, and pouring concrete.
 Continue above ground pipe fabrication and installation.
 Continue receiving equipment and material to support project deliverables.
 Continue installing structural steel, assembling equipment, setting equipment and dressing out of equipment.
 Continue grounding, cable tray, and underground conduit installation.
 Continue construction of Control Room Building.
 Begin internal construction of the hot oil heater.

Project Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	92%	Final Site Cleanup	0%
Plant Foundations	91%	Buildings	26%
Equipment	53%	Plant Electrical Power	11%
Mechanical	35%	Instrumentation	0%



**BEAR PAW
ENERGY, LLC**

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Project Site Safety
Continue conducting daily safety meetings with all employees.

Comments
The construction forces will continue working 6 days per week, 10 hours per day.

Signatory	Date
Russ Clark	6/28/11