



Weekly Construction Progress Report

Case #: PU-10-568

Project: Garden Creek Gas Plant

Week Ending: August 21, 2011


Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Continued installing structural steel.
Continued receiving equipment and materials.
Continued above ground pipe fabrication and installation.
Continued grounding, cable tray, and underground conduit installation.
Began pulling electrical cable.
Continued interior work in control room and office building.
Continued installing instrumentation, stands, junction boxes and panels.
Continued insulating equipment.
Continued on site painting.

Significant Work Activity for Next Week

Continue above ground pipe fabrication and installation.
Continue receiving equipment and material to support project deliverables.
Continue installing structural steel, assembling equipment, setting equipment and dressing out of equipment.
Continue grounding, cable tray, and underground conduit installation.
Continue pulling electrical cable.
Continue interior work in control room and office building.
Continue insulating equipment.
Continue installing instrumentation, stands, junction boxes and panels.
Continue on site painting.



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Project Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	93%	Final Site Cleanup	0%
Plant Foundations	100%	Buildings	75%
Equipment	77%	Plant Electrical Power	37%
Mechanical	62%	Instrumentation	18%

Project Site Safety
Continue conducting daily safety meetings with all employees.

Comments
The Construction forces worked 6 days this week. The site will continue working 6 days per week, 12 hours per day. Select efforts will work 7 days per week.

Signatory	Date
Russ Clark	8/23/11



**BEAR PAW
ENERGY, LLC**

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Weekly Construction Progress Report

Case #: PU-10-568

Project: Garden Creek Gas Plant

Week Ending: August 14, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Completed foundation effort and completed construction of the residue gas compressor building.
Grouted all residue gas compressors in place.
Continued installing structural steel.
Continued receiving equipment and materials.
Continued above ground pipe fabrication and installation.
Continued grounding, cable tray, and underground conduit installation.
Continued interior work in control room and office building.
Continued installing instrumentation, stands, junction boxes and panels.
Continued insulating equipment.
Continued on site painting.

Significant Work Activity for Next Week

Continue above ground pipe fabrication and installation.
Continue receiving equipment and material to support project deliverables.
Continue installing structural steel, assembling equipment, setting equipment and dressing out of equipment.
Continue grounding, cable tray, and underground conduit installation.
Continue interior work in control room and office building.
Continue insulating equipment.
Continue installing instrumentation, stands, junction boxes and panels.
Continue on site painting.



**BEAR PAW
ENERGY, LLC**

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Project Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	93%	Final Site Cleanup	0%
Plant Foundations	100%	Buildings	65%
Equipment	73%	Plant Electrical Power	30%
Mechanical	58%	Instrumentation	10%

Project Site Safety
Continue conducting daily safety meetings with all employees.

Comments
The Construction forces worked 6 days this week. The site will continue working 6 days per week, 12 hours per day. Select efforts will work 7 days per week.

Signatory	Date
Russ Clark	8/16/11



**BEAR PAW
ENERGY, LLC**

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Weekly Construction Progress Report

Case #: PU-10-568

Project: Garden Creek Gas Plant

Week Ending: August 7, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Continued foundation effort.
Continued installing structural steel.
Continued receiving equipment and materials.
Continued above ground pipe fabrication and installation.
Continued grounding, cable tray, underground conduit, junction box and panel installation.
Continued construction of the control room and office building.
Continued construction of the residue compressor building.
Continued installing equipment insulation.
Continued installing instrumentation and stands.
Began on-site painting.

Significant Work Activity for Next Week

Complete foundation work.
Continue above ground pipe fabrication and installation.
Continue receiving equipment and material to support project deliverables.
Continue installing structural steel, assembling equipment, setting equipment and dressing out of equipment.
Continue grounding, cable tray, underground conduits, junction box and panel installation.
Continue construction on the control room and office building.
Continue construction of the residue compressor building.
Continue equipment insulation.
Continue installing instrumentation and stands.
Continue on site painting.



**BEAR PAW
ENERGY, LLC**

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Project Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	93%	Final Site Cleanup	0%
Plant Foundations	98%	Buildings	54%
Equipment	69%	Plant Electrical Power	26%
Mechanical	54%	Instrumentation	3%

Project Site Safety
Continue conducting daily safety meetings with all employees.

Comments
The Construction forces will continue working 6 days per week, 12 hours per day. Select efforts will work 7 days per week.

Signatory	Date
Russ Clark	8/09/11