

BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONEOK PARTNERS, L.P.


Weekly Construction Progress Report

Case #: PU-10-568
Project: Garden Creek Gas Plant
Week Ending: September 11, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities
<p>Completed installing structural steel. Continued receiving materials. Continued above ground pipe fabrication and installation and pressure testing piping systems. Continued grounding, cable tray, and underground conduit installation. Continued pulling electrical cable, installing instrumentation, junction boxes, panels and stands. Continued interior work in the control room building. Continued insulating equipment. Continued on site painting.</p>

Significant Work Activity for Next Week
<p>Continue above ground pipe fabrication, installation and pressure testing. Continue receiving material to support project deliverables. Continue assembling equipment and dressing out of equipment. Continue grounding, cable tray, and underground conduit installation. Continue pulling electrical cable, installing instrumentation, junction boxes, panels and stands. Complete interior work in control room building. Continue insulating equipment. Continue on site painting.</p>



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Project Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	94%	Final Site Cleanup	0%
Plant Foundations	100%	Buildings	95%
Equipment	88%	Plant Electrical Power	55%
Mechanical	74%	Instrumentation	36%

Project Site Safety
Continue conducting daily safety meetings with all employees.

Comments
The Construction forces working 12 hours per day, 7 days per week.

Signatory	Date
Russ Clark	9/13/11