



Weekly Construction Progress Report

Case #: PU-10-568

Project: Garden Creek Gas Plant

Week Ending: September 18, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Continued receiving materials, fabricating above ground pipe and installing pipe.
 Continued pressure testing piping systems.
 Continued grounding, cable tray, and underground conduit installation.
 Continued pulling electrical cable, installing junction boxes, panels, instrumentation and stands.
 Continued interior work in Control Room building.
 Continued equipment insulation.
 Continued on site painting.

Significant Work Activity for Next Week

Continue above ground pipe fabrication, installation and testing.
 Continue receiving material to support project deliverables.
 Continue assembling equipment and dressing out of equipment.
 Continue grounding, cable tray, and underground conduit installation.
 Continue pulling electrical cable, installing junction boxes, panels, instrumentation and stands.
 Complete interior work in Control Room Building.
 Continue equipment insulation.
 Continue on site painting.

Project Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	94%	Final Site Cleanup	0%
Plant Foundations	100%	Buildings	97%
Equipment	91%	Plant Electrical Power	58%
Mechanical	80%	Instrumentation	41%



**BEAR PAW
ENERGY, LLC**

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Project Site Safety
Continue conducting daily safety meetings with all employees.

Comments
The Construction forces working 12 hours per day, 7 days per week.

Signatory	Date
Russ Clark	9/20/11