



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Weekly Construction Progress Report

Case #: PU-10-568

Project: Garden Creek Gas Plant

Week Ending: October 2, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities


Continued receiving materials.
 Continued above ground pipe fabrication and installation.
 Continued pneumatic pressure testing piping systems.
 Continued grounding, cable tray, underground conduit installation and pulling electrical cable.
 Continued interior work in control room building.
 Continued installing junction boxes, panels, instrumentation and stands.
 Continued assembling, dressing out and insulating equipment.
 Continued on site painting.

Significant Work Activity for Next Week

Continue above ground pipe fabrication, installation and testing.
 Continue receiving material to support project deliverables.
 Continue assembling, dressing and insulating equipment.
 Continue grounding, cable tray, and underground conduit installation and pulling electrical cable.
 Begin electric motor testing on major equipment.
 Complete interior work in control room building.
 Continue installing junction boxes, panels, instrumentation and stands.
 Continue on site painting.

Project Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	94%	Final Site Cleanup	0%
Plant Foundations	100%	Buildings	99%
Equipment	96%	Plant Electrical Power	69%
Mechanical	89%	Instrumentation	56%



**BEAR PAW
ENERGY, LLC**

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Project Site Safety
Continue conducting daily safety meetings with all employees.

Comments
The Construction forces working 12 hours per day, 7 days per week.

Signatory	Date
Russ Clark	10/4/11