



Weekly Construction Progress Report

Case #: PU-10-568
Project: Garden Creek Gas Plant
Week Ending: October 9, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities
Continued above ground pipe fabrication and installation. Continued pressure testing piping systems. Continued grounding, cable tray, and underground conduit installation. Continued installing junction boxes, panels, instruments, stands and pulling electrical cable. Completed interior work in Control Room Building. Continued assembling, dressing out and insulating equipment. Continued on site painting.

Significant Work Activity for Next Week
Continue above ground pipe fabrication, installation and testing. Continue receiving material to support project deliverables. Continue grounding, cable tray, and underground conduit installation. Continue installing junction boxes, panels, instruments, stands and pulling electrical cable. Continue assembling, dressing out and insulating equipment. Continue on site painting.

Project Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	95%	Final Site Cleanup	0%
Plant Foundations	100%	Buildings	99%
Equipment	97%	Plant Electrical Power	73%
Mechanical	91%	Instrumentation	59%

Project Site Safety
Continue conducting daily safety meetings with all employees.



Comments
The Construction forces working 12 hours per day, 7 days per week.

Signatory	Date
Russ Clark	10/11/11