



Weekly Construction Progress Report

Case #: PU-10-568
Project: Garden Creek Gas Plant
Week Ending: October 16, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities
Continued leak testing and pipe restoration (returning pipe to a safe, minimal pressure condition after a test). Completed pressure testing piping systems. Continued grounding, cable tray, and underground conduit installation. Continued installing junction boxes, panels, instrumentation and stands and pulling electrical cable. Continued equipment insulation. Continued on site painting.

Significant Work Activity for Next Week
Continue pipe restoration and leak testing. Continue receiving material to support project deliverables. Continue grounding, cable tray, and underground conduit installation. Continue installing junction boxes, panels, instrumentation and stands and pulling electrical cable. Complete equipment insulation. Continue on site painting.

Project Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	95%	Final Site Cleanup	0%
Plant Foundations	100%	Buildings	99%
Equipment	98%	Plant Electrical Power	78%
Mechanical	93%	Instrumentation	65%

Project Site Safety
Continue conducting daily safety meetings with all employees.



ONEOK
ROCKIES MIDSTREAM
A SUBSIDIARY OF ONEOK PARTNERS

Comments
The Construction forces working 12 hours per day, 7 days per week.

Signatory	Date
Russ Clark	10/19/11