



Weekly Construction Progress Report

Case #: PU-10-568
Project: Garden Creek Gas Plant
Week Ending: November 06, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

1. Continued leak testing of piping systems.
2. Continued pulling electrical cable, making electrical terminations and performing loop checks.
3. Continued to install heat tracing and piping insulation.
4. Continued on site painting.
5. Started the cause & effect validation for site acceptance testing.
6. Began contractor demobilization.

Significant Work Activity for Next Week

1. Continue leak testing of piping systems.
2. Complete pulling electrical cable, making electrical terminations and performing loop checks.
3. Continue to install heat tracing and piping insulation.
4. Continue on site painting.
5. Continue site acceptance testing.
6. Continue contractor demobilization.

Project Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	96%	Final Site Cleanup	12%
Plant Foundations	100%	Buildings	100%
Equipment	99%	Plant Electrical Power	95%
Mechanical	99%	Instrumentation	95%

Project Site Safety

Continue conducting daily safety meetings with all employees.



ONEOK
ROCKIES MIDSTREAM
A SUBSIDIARY OF ONEOK PARTNERS

Comments
The Construction forces working 11 hours per day, 7 days per week.

Signatory	Date
Russ Clark	11/8/11