

## Weekly Construction Progress Report

**Case #: PU-10-568**  
**Project: Garden Creek Gas Plant**  
**Week Ending: November 13, 2011**

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

### Brief Description of Week's Activities

Continued leak testing of piping systems.  
 Continued pulling electrical cable, making electrical terminations and performing loop checks.  
 Continued installing heat tracing and piping insulation.  
 Continued on site painting.  
 Continued the cause and effect validation for the site acceptance test.  
 Continue demobilization.

### Significant Work Activity for Next Week


Continue leak testing of piping systems.  
 Complete pulling electrical cable and performing loop checks.  
 Continue making electrical terminations.  
 Continue installing heat tracing and piping insulation.  
 Continue on site painting.  
 Complete loop checks and continue site acceptance testing.  
 Continue demobilization.

### Project Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	98%	Final Site Cleanup	25%
Plant Foundations	100%	Buildings	100%
Equipment	99%	Plant Electrical Power	98%
Mechanical	99%	Instrumentation	98%

### Project Site Safety

Continue conducting daily safety meetings with all employees.



**ONEOK**  
ROCKIES MIDSTREAM  
A SUBSIDIARY OF ONEOK PARTNERS

Comments
The construction forces working 12 hours per day, 7 days per week.

Signatory	Date
Russ Clark	11/15/11