



Weekly Construction Progress Report

Case #: PU-10-568
Project: Garden Creek Gas Plant
Week Ending: November 20, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Completed leak testing of piping systems.
 Completed pulling electrical cable, making electrical terminations and performing loop checks.
 Continued installing heat tracing and piping insulation.
 Continued on site painting.
 Continued cause and effect validation for site acceptance testing.
 Continued contractor demobilization.
 Continued installation of residue and NGL pipeline interconnect areas.

Significant Work Activity for Next Week

Complete heat tracing and installing piping insulation.
 Complete on site painting.
 Complete site acceptance testing.
 Continue contractor demobilization.
 Continue installation of residue and NGL pipeline interconnect areas.

Project Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	99%	Final Site Cleanup	50%
Plant Foundations	100%	Buildings	100%
Equipment	100%	Plant Electrical Power	100%
Mechanical	98%	Instrumentation	100%

Project Site Safety

Continue conducting daily safety meetings with all employees.

Comments



ONEOK
ROCKIES MIDSTREAM
A SUBSIDIARY OF ONEOK PARTNERS

The Construction forces working 12 hours per day, 7 days per week. Insulation crews will work through Thanksgiving holiday.

Signatory	Date
Russ Clark	11/22/11