



Weekly Construction Progress Report

Case #: PU-10-568
Project: Garden Creek Gas Plant
Week Ending: November 27, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities
Completed installing heat tracing. Continued installing pipe insulation and on-site painting. Completed the cause and effect validation for the site acceptance test. Continued demobilization.

Significant Work Activity for Next Week
Complete installing pipe insulation and on-site painting. Complete final grading and gravel. Continue demobilization.

Project Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	99%	Final Site Cleanup	75%
Plant Foundations	100%	Buildings	100%
Equipment	100%	Plant Electrical Power	100%
Mechanical	99%	Instrumentation	100%

Project Site Safety
Continue conducting daily safety meetings with all employees.

Comments
The Construction forces working 12 hours per day, 7 days per week.

Signatory	Date
Russ Clark	11/29/11