



## Weekly Construction Progress Report

**Case #: PU-10-568**  
**Project: Garden Creek Gas Plant**  
**Week Ending: December 04, 2011**

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-580-5397	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

### Brief Description of Week's Activities

1. Continued pipe insulation.
2. Completed site painting.
3. Continued demobilization.
4. Purged plant fuel gas, inlet gas and regeneration gas systems.

### Significant Work Activity for Next Week

1. Continue pipe insulation.
2. Continue demobilization.
3. Purge plant stabilizer system, cryogenic system and residue gas systems.
4. Commission flare, regeneration gas heater and hot oil heater.
5. Fill refrigerant propane tanks.
6. Dry out plant piping.

### Project Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	100%	Final Site Cleanup	90%
Plant Foundations	100%	Buildings	100%
Equipment	100%	Plant Electrical Power	100%
Mechanical	99%	Instrumentation	100%

### Project Site Safety

Continue conducting daily safety meetings with all employees.

### Comments

The Construction forces working 11 hours per day, 7 days per week. Commissioning activities are on-going this week and next.



**ONEOK**  
ROCKIES MIDSTREAM  
A SUBSIDIARY OF ONEOK PARTNERS

Signatory	Date
Russ Clark	12/06/11