



## Weekly Construction Progress Report

**Case #: PU-10-568**  
**Project: Garden Creek Gas Plant**  
**Week Ending: January 29, 2012**

| Title            | Name            | Company       | Office Phone | Cell Phone   |
|------------------|-----------------|---------------|--------------|--------------|
| Site Manager     | Steve Lightwine | Linde Process | 701-842-3405 | 701-580-5397 |
| Site Manager     | Al Cuykendall   | Bear Paw      | 406-433-3664 | 406-489-2730 |
| Project Engineer | Russ Clark      | Bear Paw      | 918-561-8053 | 303-345-4310 |

### Brief Description of Week's Activities

Continued pipe insulation.  
 Installed bypass around heavy ends column bottoms pumps.  
 Installed valves at the stabilizer overhead compressors.  
 Cleaned strainers at the brazed heat exchangers.  
 Continued demobilization.

### Significant Work Activity for Next Week

Continue installing pipe insulation.  
 Discuss and plan plant optimization.  
 Continue demobilization.

### Project Completion Percentiles

| Description       | % Complete | Description            | % Complete |
|-------------------|------------|------------------------|------------|
| Site preparation  | 100%       | Final Site Cleanup     | 90%        |
| Plant Foundations | 100%       | Buildings              | 100%       |
| Equipment         | 100%       | Plant Electrical Power | 100%       |
| Mechanical        | 99%        | Instrumentation        | 100%       |

### Project Site Safety

Continue conducting daily safety meetings with all employees.

### Comments

None

### Signatory

Russ Clark

### Date

01/31/2012