



## Weekly Construction Progress Report

**Case #: PU-10-568**  
**Project: Garden Creek Gas Plant**  
**Week Ending: April 15, 2012**

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities
Reviewed issues with turbo-expander with vendors. Continued planning on electrical lighting systems in the plant inlet area. Continue to discuss and plan plant optimization.

Significant Work Activity for Next Week
Discuss and plan plant optimization. Finalize site seeding and gravel plan.

Project Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	100%	Final Site Cleanup	90%
Plant Foundations	100%	Buildings	100%
Equipment	100%	Plant Electrical Power	100%
Mechanical	100%	Instrumentation	100%

Project Site Safety
Continue conducting daily safety meetings with all employees.

Comments
None

Signatory	Date
Russ Clark	04/117/2012