



Weekly Construction Progress Report

Case #: PU-10-568
Project: Garden Creek Gas Plant
Week Ending: September 9, 2012

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities
Continued to discuss and plan plant optimization. Performing studies to determine the source of operational issues with the heavy ends fractionation column reboiler.

Significant Work Activity for Next Week
Discuss and plan plant optimization. Perform studies to determine the source of operational issues with the heavy ends fractionation column reboiler. Begin reseeding the property.

Project Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	100%	Final Site Cleanup	95%
Plant Foundations	100%	Buildings	100%
Equipment	100%	Plant Electrical Power	100%
Mechanical	100%	Instrumentation	100%

Project Site Safety
Continue conducting daily safety meetings with all employees.

Comments
None

Signatory	Date
Russ Clark	09/05/2012